

RISK ASSESSMENT

Company Name: DOWSE HAULAGE	Date: 6/08/15	Review Date: 6/12/16	Assessment No: 33
-----------------------------	---------------	----------------------	-------------------

Assessor: Paul Mansfield	Task: Reversing
--------------------------	-----------------

No.	Significant Hazards Look only for hazards which you could reasonably expect to result in significant harm e.g. slips/trips, work at height, falling objects, vehicles, electricity etc. (STEP 1)	People Affected List groups of people who may be at risk e.g. maintenance staff, contractors, cleaners, public etc (STEP 2)	Existing Controls List controls that are already in place to control the risk e.g. physical safeguards, training, personal protective equipment etc. (STEP 3)	Level of Risk Decide on the level of risk remaining. (Likelihood \ Severity)			Further Action Required List further action required to control significant risks. If there is lots to do, make an action list. (STEP 4)
				High	Med	Low	
	Injury to pedestrians, especially the vulnerable, Damage to buildings and other vehicles	Children Members of the Public Site Staff	Avoid reversing if necessary. Driver to walk round vehicle Reverse in a straight line. Mirrors Clean and suitable for the job eg, blind spot mirrors and Fresnel lenses fitted. Reversing alarms and cameras fitted to vehicles A banksman used where necessary Driver to stop if banksman cannot be seen, Barriers used near buildings White lines or yellow boxes used on some sites			//	

Action Timescale Guidelines

High Risk – Action Immediately

Medium Risk – Action within 2 Months

Low Risk – Re-assess after next review